Office of Superintendent of Schools Board Meeting of December 14, 2005

Office of School Facilities
Rose Diamond, Chief Facilities Officer

SUBJECT:

APPROVAL OF GUARANTEED MAXIMUM PRICE (GMP)

PIRTLE CONSTRUCTION COMPANY

PROJECT NO. A01154

MODULAR CLASSROOM BUILDINGS JOHN F. KENNEDY MIDDLE SCHOOL

1075 NE 167 STREET, NORTH MIAMI BEACH, FLORIDA

COMMITTEE:

FACILITIES AND CONSTRUCTION REFORM

At its meeting of July 14, 2004, the Board commissioned Pirtle Construction Company as CM-at-Risk for "one, two or more story prototype additions at various sites". This contract provides for construction services to the Board and a Guaranteed Maximum Price (GMP) for construction.

The GMP for Modular Classroom Addition, by the Construction Manager, Pirtle Construction Company is \$10,948,483 (contingency included \$995,316). The Project Architect's estimate is \$12,409,363 and the independent cost estimate is \$10,975,397. This GMP covers all required work and includes subcontracts, materials, contingency, general conditions, bond, and overhead and profit.

Fund Source

Fund

0368 - LOML 1991-92

Program

1203 – Portable Improvements

Location

6301

Description

This project is for a new 2-story, 466 student station modular building with 2 agricultural labs, 2 science demo labs, 2 business labs, 750 square foot administrative area, 15 intermediate high tech classrooms, a teacher planning area, new drop-off, covered dining area for entire facility, new parking, remodeling of existing kitchen, new dry storage, flammable storage, laundry, electrical room, new greenhouse, new covered walkways for the existing facility, new basketball courts and landscape, irrigation and drainage improvements.

This project is scheduled for substantial completion within 300 calendar days from the Notice to Proceed with a guaranteed building delivery of July 16, 2006.

The Project Architect, Spillis Candela DMJM and staff recommended approval of the GMP.

The Principal/Owner of Pirtle Construction Company is Mr. Michael Geary. This company is located at 4740 Davie Road, Davie, Florida 33314.

M/WBE Eligibility
None

RECOMMENDED: That The School Board of Miami-Dade County, Florida, approve the GMP for Pirtle Construction Company, Project No. A01154, Modular Classroom Addition, John F. Kennedy Middle School, in the total

amount of \$10,948,483 which includes building cost, site cost and a

contingency in the amount of \$995,316.

JA/nc