

Office of Superintendent of Schools
Board Meeting of April 18, 2006

April 4, 2006

Office of School Facilities
Rose Diamond, Chief Facilities Officer

**SUBJECT: FINAL CHANGE ORDER
CHANGE ORDER NO. 1
PROJECT NO. 00137300
MODULAR CLASSROOM ADDITION - 14PK
CHARLES DAVID WYCHE, JR. ELEMENTARY SCHOOL
5241 NW 195 DRIVE, MIAMI, FLORIDA**

COMMITTEE: FACILITIES AND CONSTRUCTION REFORM

This request for change in the construction contract includes two items for the School Board's confirmation. Attachment A presents a description of the items, the cause for each change, the effect upon the contract, and the action recommended to the Board. These items are presented to the Board for confirmation as required by State Statute.

Change Items Synopsis: Credits for utilizing less than the contract quantities of materials, and for the unused contingency amount.

This change will decrease the contract price by \$42,796. These items have been recommended by the Project Architect and were confirmed by the Technical Review Committee on March 23, 2006. They were found to be necessary, fair, and equitable.

RECOMMENDED: That The School Board of Miami-Dade County, Florida, confirm Final Change Order, Change Order No. 1 on Project No. 00137300, Modular Classroom Addition – 14PK, Charles David Wyche, Jr. Elementary School for a credit of \$42,796.

LF:ayb

F - 56

FINAL CHANGE ORDER

ATTACHMENT A

5991 Charles David Wyche, Jr.

SUMMARY OF CHANGE ORDER NO.: 1

Project No.: 00137300 Modular Classroom Addition - 14Pk

ITEM	ACTION REQ	ORIG.	STAFF AUTH.	ARG APPVD.	TYPE	CAUSE	DOLLARS		DAYS		
							REQ.	AUTH. REC.	REQ.	AUTH. REC.	
1	C	C	09/13/2005	03/07/2006	OW	OR	(13,612.00)	(13,612.00)	0	0	
Credit for not furnishing and installing the contract quantities of landscaping, irrigation piping, site work and signage.											
2	C	P	09/13/2005	03/07/2006	OW	OR	(29,184.00)	(29,184.00)	0	0	
Credit for the unused contingency amount.											
CHANGE ORDER TOTAL:								-42,796.00		0	

FINAL CHANGE ORDER

SUMMARY OF CHANGE ORDER NO.: 1

Facility: 5991 Charles David Wyche, Jr.
 Project No.: 00137300
 Description: MODULAR CLASSROOM ADDITION - 14PK
 Architect: SPILLIS CANDELA & PARTNERS, INC.
 EFCO: RONALD E FRAZIER & ASSOC, PA
 Contractor: CENTEX CORPORATION

PRIME: MORGAN KING

CONTRACT STATUS

ORIGINAL CONTRACT PRICE.....\$	2,214,558.00
PREVIOUS EXTRAS.....\$	0.00
PREVIOUS CREDITS.....\$	0.00
PREVIOUS APPROVED NET CHANGE.....\$	0.00
PREVIOUS APPROVED CONTRACT PRICE.....\$	2,214,558.00
THIS CHANGE.....\$	-42,796.00
TOTAL NET CHANGE.....\$	-42,796.00
ADJUSTED CONTRACT PRICE AFTER THIS CHANGE.....\$	2,171,762.00
CONTRACT AWARD DATE.....	January 19, 2005
ORIGINAL CONTRACT COMPLETION DATE.....	July 01, 2005
PREVIOUS TIME EXTENSION.....	0
PREVIOUS ADJUSTED COMPLETION DATE.....	July 01, 2005
TIME EXTENSION THIS CHANGE.....	0
ADJUSTED COMPLETION DATE AFTER THIS CHANGE.....	July 01, 2005
PROJECTED COMPLETION DATE.....	N/A
SUBSTANTIAL COMPLETION DATE.....	July 01, 2005

CHANGE CAUSE SUMMARY:

(Totals Including This Change Order. Errors + 15% Omissions threshold = 1-1/2%)

TYPE	AMOUNT	%	DAYS
ERRORS.....\$	0.00	0.00	0
OMISSIONS.....\$	0.00	0.00	0
OWNER REQUESTS...\$	-42,796.00	-1.93	0
UNFORESEEN.....\$	0.00	0.00	0
OTHER.....\$	0.00	0.00	0
SCOPE CHANGE....\$	0.00	0.00	0
HURRICANE.....\$	0.00	0.00	0
Totals\$	-42,796.00	-1.93	0

LEGEND:

TYPE:

- DBO--Design-Builder Omission
- DBD--Design-Builder Default
- CD-- Contractor Default
- CE-- Contractor Error
- CR-- Contractor Request
- FE-- Fastrack/Coord. Error
- FO-- Fastrack/Coord. Omission
- ID-- Inspection Delay
- MD-- Manufacturer's Delay
- OO-- Owner Omission
- OD-- Owner Delay
- OR-- Owner Request
- RA-- Reinstate Alternate
- SC-- Scope Change
- SR-- State Requirement/Local/City
- RD-- Rain Delay
- UC-- Unforeseen Conditions
- UD-- Utility Co. Delay
- CL-- Clerical Error
- UP-- Unit Price
- UR-- Utility Requirement
- CMO--Construction Manager Omission
- CME--Construction Manager Error
- CC-- Criteria Change

ORIGIN:

- ER--PA/E Error
- HC--Hurricane
- OM--P/A Omission
- OT--Other
- OW--Owner Request
- SC--Scope Change
- UN--Unforeseen

- A-- A/E
- E-- Educational Fac. Plan.
- P-- Project Manager
- D-- DCPS Specialists/Depts.
- C-- Contractor
- S-- State DOE
- M-- Maintenance Dept.
- U-- User (Principal/Admin.)
- I-- UBCI
- AM--Asbestos Mgmt.
- DS--Design Services (Group)
- CM--Construction Manager

CAUSE:

- AE --Architectural Error
- AO --Architectural Omission
- EEE--Electrical Engineering Error
- EEO--Electrical Engineering Omission
- MEE--Mechanical Engineering Error
- MEO--Mechanical Engineering Omission
- SEE--Structural Engineering Error
- SEO--Structural Engineering Omission
- CEE--Civil Engineering Error
- CEO--Civil Engineering Omission
- DBR--Design-Builder Request
- DBE--Design-Builder Error

ACTION:

- A-- Approve
- C-- Confirm Staff/TRC Authorize
- C/A--Confirm/Approce Authorize