Facilities Planning and Construction Paul J. Phillips, Chief Facilities Officer

SUBJECT: FINAL CHANGE ORDER NO. 3

PROJECT NO. A-0682/A-0683

FULL SERVICE RELOCATABLES (TURNKEY)
JOSE MARTI MIDDLE/MIAMI NORLAND SENIOR

VARIOUS (2) SCHOOLS

This request for change in the construction contract includes three items for the School Board's confirmation and consideration. Attachment A presents a description of the items, the cause for the change, the effect upon the contract, and the action recommended to the Board. In order to prevent delay in the completion of the project, Staff authorized the Design Builder to proceed with items 1 and 2. These items are presented to the Board for confirmation and consideration as required by State Statute.

These changes will <u>decrease</u> the contract price by \$17,751 and <u>extend</u> the contract completion date by 167 days. These items have been recommended by the Design Criteria Professional and were confirmed/approved by the Technical Review Committee, subsequent to completion, on March 12, 2001. They were found to be necessary, fair, and equitable.

RECOMMENDED: That The School Board of Miami-Dade County, Florida,

confirm/approve Final Change Order No. 3 on Project No. A-0682/A-0683, Full Service Relocatables (Turnkey), Jose Marti Middle/Miami Norland Senior for a credit of \$17,751 and a time

extension of 167 days.

SC:ayb

FINAL CHANGE ORDER

ATTACHMENT A

C035 Jose Marti Middle/Miami Norland Senior

SUMMARY OF CHANGE ORDER NO.: 3

Project No.: A-0682/A-0683 Full Service Relocatables (Turnkey)

	ACTION		OM3 Year						DOI	LARS	DAYS	
ITEM	REQ	ORIG.	STAFF AUTH.	ARG APPVD.	TYPE	CAUSE		REQ.		AUTH.		AUTH.
1	С	P	12/06/2000	03/06/2001	OT	CD	(10,425.24)		REC.	REQ.	REC.
		3	This credit is	for liquidat	ed dama		`	10,423.24)	•	10,425.00)	0	0
2	С	P	12/06/2000	03/06/2001	OT	CD	(7,325.89)	(7,326.00)	0	0
			This credit is items.	for incomple	te punc	h list						
3	A	С		03/06/2001	OT	DBR					167	167
	This is to extend the contract comple time due to delays in the design											
			ime due to del levelopment, re			ion						
			tages.	, with 30.		2011						
						CHANGE	ORDEF	R TOTAL:		-17,751.00		167

FINAL CHANGE ORDER

SUMMARY OF CHANGE ORDER NO.: 3

Facility: C035 Jose Marti Middle/Miami Norland Senior

Project No.: A-0682/A-0683

Description: Full Service Relocatables (Turnkey)
Architect: Department of Facilities Design and
Contractor: Southern Structures, Inc.

Contractor: Southern Structures, Inc. PRIME: Hugh A. Stump

CONTRACT STATUS

ORIGINAL CONTRACT PRICE\$	598,846.00
PREVIOUS EXTRAS\$ 3,496.00	,
PREVIOUS CREDITS\$ 0.00	
PREVIOUS APPROVED NET CHANGE\$	3,496.00
PREVIOUS APPROVED CONTRACT PRICE\$	602,342.00
THIS CHANGE\$	
	-17,751.00
TOTAL NET CHANGE\$	-14,255.00
ADJUSTED CONTRACT PRICE AFTER THIS CHANGE\$	584,591.00
CONTRACT AWARD DATE	
ORIGINAL CONTRACT COMPLETION DATE	
PREVIOUS TIME EXTENSION	35
PREVIOUS ADJUSTED COMPLETION DATE	December 22, 1998
TIME EXTENSION THIS CHANGE	167
ADJUSTED COMPLETION DATE AFTER THIS CHANGE	June 07, 1999
PROJECTED COMPLETION DATE	N/A
ACCEPTANCE DATE	·
	June 25, 1999

CHANGE CAUSE SUMMARY:

(Totals Including This Change Order)

TYPE	AMOUNT	8	DAYS
ERRORS\$	0.00	0.00	0
OMISSIONS\$	0.00	0.00	0
OWNER REQUESTS\$	0.00	0.00	0
UNFORESEEN\$	0.00	0.00	0
OTHER\$	-17,751.00	-2.96	202
SCOPE CHANGE\$	3,496.00	0.58	0
HURRICANE\$	0.00	0.00	0
Totals\$	-14,255.00	-2.38	202

	.s\$	-14,255.00	-2.38	202			
**************************************	**************************************			**************************************			
ORIGIN:	HCHurrica			BDDesign-Builder Default			
A A/E	OMP/A Om	ssion		D Contractor Default E Contractor Error			
. E Educational Fac. Plan.	OTOther			CR Contracto Request			
P Project Manager	OWOwner H	Request		FE Fastrack/Coord. Error FO Fastrack/Coord. Omission			
D DCPS Specialists/Depts.	SCScope (Change	F				
C Contractor	UNUnforse	een		D Inspection Delay			
S State DOE	CAUSE:			MD Manufacturer's Delay			
M Maintenance Dept.	AEArchi	tectural Error		O Owner Omission			
U User (Principal/Admin.)	AOArchi	tectural Omission		D Owner Delay R Owner Request			
I UBCI	EEEElect:	rical Engineering Error		A Reinstate Alternate			
AMAsbestos Momnt.	EEOElect	cical Engineering Omission		C Scope Change			
DSDesign Services (Group)	MEOMechar	nical Engineering Error	SI	R State Requirement/Local/City			
CMConstruction Manager	MEOMechai	MEOMechanical Engineering Omission SEEStructural Engineering Error SEOStructural Engineering Omission		RD Rain Delay			
ACTION:	SEEStruct			UC Unforseen Conditions			
				D Utility Co. Delay L Clerical Error			
A Approve	CERCivil	Engineering Error		UP Unit Price			
C Confirm Staff/TRC Authorize	e and aireil	Engineering Omission		UR Utility Requirement			
C/AConfirm/Approce Authorize	e			40Construction Manager Omission			
		DBRDesign-Builder Request DBEDesign-Builder Error		ŒConstruction Manager Error			
	ppspesigr	-pullder Error		-			