Office of Superintendent of Schools Board Meeting of April 22, 2009

Office of School Facilities

Jaime G. Torrens, Chief Facilities Officer

SUBJECT:

FINAL CHANGE ORDER CHANGE ORDER NO. 5 PROJECT NO. 00140200

MODULAR CLASSROOM ADDITION PALM LAKES ELEMENTARY SCHOOL

7450 WEST 16 AVENUE, HIALEAH, FLORIDA

COMMITTEE:

FACILITIES AND CONSTRUCTION REFORM

LINK TO

STRATEGIC PLAN:

IMPROVE CONSTRUCTION SERVICES

This request for change in the construction contract includes two items for the School Board's confirmation. Attachment A presents a description of the items, the cause for each change, the effect upon the contract, and the action recommended to the Board. These items are presented to the Board for confirmation as required by State Statute.

Change Item Synopsis: Credits for not connecting existing Building #8 and associated City of Hialeah storage building to the new electrical system, and for the unused contingency amount.

This change will <u>decrease</u> the contract price by \$5,976. These items have been recommended by the Project Architect and were confirmed by the Technical Review Committee on March 20, 2009. They were found to be necessary, fair, and equitable.

RECOMMENDED: That The School Board of Miami-Dade County, Florida, confirm

Final Change Order, Change Order No. 5 on Project No. 00140200, Modular Classroom Addition, Palm Lakes Elementary

School for a credit of \$5,976.

FINAL CHANGE ORDER

ATTACHMENT A

4241 Palm Lakes Elementary School

SUMMARY OF CHANGE ORDER NO.: 5

Project No.: 00140200 Modular Classroom Addition

								·	DOLI	ARS	DAYS	
ITEM	ACTION REQ	ORIG	STAFF . AUTH.	ARG APPVD.	TYPE	CAUSE	REQ	REQ.		AUTH. REC.	REQ.	AUTH. REC.
1	С	P	06/30/2008	11/12/2008	OW	OR	(381.00)	(381.00)	0	O
•			Credit for not building #8 an Hialeah storag electrical sys	d the associa e building to	ted Cit	y of						
2	С	P	10/17/2008	02/18/2009	OW	OR	(5,595.00)	(5,595.00)	0	0
	-		Credit for the	unused conti	ngency	amount.						
						CHANGE	ORDE	R TOTAL:		-5,976.00		0

FINAL CHANGE ORDER

SUMMARY OF CHANGE ORDER NO.: 5

Facility: 4241 Palm Lakes Elementary School

Project No.: 00140200

Description: MODULAR CLASSROOM ADDITION

Architect: SPILLIS CANDELA & PARTNERS, INC.

EFCO: BERMELLO, AJAMIL & PARTNERS

Contractor: BALFOUR BEATTY (FORM. CENTEX PRIME: MORGAN KING

CONTRACT STATUS

ORIGINAL CONTRACT PRICE\$	8,679,816.00
PREVIOUS EXTRAS \$ 1,154,736.00	•
PREVIOUS CREDITS \$ 164,769.00	
PREVIOUS APPROVED NET CHANGE\$	989,967.00
PREVIOUS APPROVED CONTRACT PRICE\$	9,669,783.00
THIS CHANGE\$	-5,976.00
TOTAL NET CHANGE\$	983,991.00
ADJUSTED CONTRACT PRICE AFTER THIS CHANGE\$	9,663,807.00
CONTRACT AWARD DATE	October 19, 2005
ORIGINAL CONTRACT COMPLETION DATE	September 01, 2006
PREVIOUS TIME EXTENSION	125
PREVIOUS ADJUSTED COMPLETION DATE	January 04, 2007
TIME EXTENSION THIS CHANGE	0
ADJUSTED COMPLETION DATE AFTER THIS CHANGE	January 04, 2007
PROJECTED COMPLETION DATE	n/A
SUBSTANTIAL COMPLETION DATE	January 04, 2007

CHANGE CAUSE SUMMARY:

(Totals Including This Change Ord	der. Errors + 15%	Omissions	threshold = $1-1/2$
TYPE	THUOMA	%	DAYS
errors\$	15,000.00	0.17	0
OMISSIONS\$	49,976.00	0.58	0
OWNER REQUESTS\$	-170,745.00	-1.97	0
unforeseen\$	183,979.00	2.12	125
OTHER\$	79,103.00	0.91	0
SCOPE CHANGE\$	826,678.00	9.52	0
HURRICANE\$	0.00	0.00	0
Totale \$	092 001 00	11 22	125

ТО	tals\$	983,991.00	11.33	125		
******	*****	******	*******	*********		
LEGEND:	TYPE:			DBODesign-Builder Omission		
•	ERPA/E		DBI	DBDDesign-Builder Default		
ORIGIN:	HCHurri	cane	CD	CD Contractor Default CE Contractor Error CR Contractor Request FE Fastrack/Coord. Error		
A A/E	OMP/A C	mission	CE			
E Educational Fac. Plan.	OTOther	:	CR			
P Project Manager	OMOwner	Request	FE			
D DCPS Specialists/Depts.	SCScope	SCScope Change		FO Fastrack/Coord. Omission		
•	UNUnfor	Unforseen	ID	Inspection Delay		
C Contractor	CAUSE:		MD	MD Manufacturer's Delay		
S State DOE		AEArchitectural Error		Owner Omission		
M Maintenance Dept.				OD Owner Delay		
U User (Principal/Admin.)	AOArci	nitectural Omission	OR	Owner Request		
I UBCI	EEEElec	ctrical Engineering Er	ror RA	Reinstate Alternate		
	EEOElec	EEOElectrical Engineering Omission		SC Scope Change		
AMAsbestos Mgmt.	MEEMecl	MEEMechanical Engineering Error MEOMechanical Engineering Omission		State Requirement/Local/City		
DSDesign Services (Group)				RD Rain Delay		
CMConstruction Manager	WEOWeci	nanical Engineering Om	uc uc	Unforseen Conditions		
•	SEEStr	SEEStructural Engineering Error		Utility Co. Delay		
ACTION:	SEOStr	uctural Engineering Om	ission CL	Clerical Error		
A Approve	CEECiv	il Engineering Error	UP	Unit Price		
C Confirm Staff/TRC Author	rize	il Engineering Omission	UR	UR Utility Requirement		
C/AConfirm/Approce Author	rize			0Construction Manager Omission		
	DBRDes	ign-Builder Request	CM	CMEConstruction Manager Error		
•	DBEDes	DBEDesign-Builder Error		CC Criteria Change		