Business Operations
Ofelia San Pedro, Deputy Superintendent

SUBJECT:

APPROVAL OF GUARANTEED MAXIMUM PRICE (GMP)

**CENTEX CONSTRUCTION, LLC** 

**PROJECT NO. 00137500** 

MODULAR CLASSROOM ADDITION (12-PACK) HIALEAH-MIAMI LAKES SENIOR HIGH SCHOOL 7977 WEST 12 AVENUE, HIALEAH, FLORIDA

COMMITTEE:

**FACILITIES AND CONSTRUCTION REFORM** 

At its meeting of November 17, 2004, the Board commissioned Centex Rooney Construction Co., Inc. (due to a business re-combination, currently doing business as Centex Construction, LLC) as CM-at-Risk for "one, two or more story prototype additions at various sites". This contract provides for construction services to the Board and a Guaranteed Maximum Price (GMP) for construction.

The GMP for Modular Classroom Addition, by the Construction Manager, Centex Construction, LLC is \$2,022,028 (contingency included \$96,287). The Project Architect's estimate is \$2,022,828 and the independent cost estimate is \$1,815,344. This GMP covers all required work and includes subcontracts, materials, contingency, general conditions, bond, and overhead and profit.

## Fund Source

Fund

0330 - Section 237.161/162 Loans 2001-02 (Revenue Anticipation Note)

Program

1203 - Portable Improvements

Location

7131 - Hialeah-Miami Lakes Sr.

## **Description**

This project is for a new 12-pack modular building consisting of 11 classrooms and one module for male and female group bathrooms and re-routing of underground utilities.

The negotiated completion date for this project, is July 1, 2005.

The Project Architect, Spillis Candela DMJM and staff recommended approval of the GMP.

F-34

The Principal/Owner of Centex Construction, LLC is Morgan King. This firm is located at 6100 Blue Lagoon Drive, Suite 180, Miami, Florida 33126.

M/WBE Eligibility
None

RECOMMENDED: That The School Board of Miami-Dade County, Florida, approve the

GMP for Centex Construction, LLC, Project No. 00137500, Modular Classroom Addition (12-Pack), Hialeah-Miami Lakes Senior High School, in the total amount of \$2,022,028 which includes building

cost, site cost and a contingency in the amount of \$96,287.

JA/nc