

Office of School Board Attorney
Walter J. Harvey, Board Attorney

SUBJECT: REQUEST APPROVAL OF PRE-LITIGATION SETTLEMENT OF CLAIMS BY DIPOMPEO CONSTRUCTION CORP., RELATED TO SIZING OF MAIN ELECTRICAL SERVICE WIRING AND CONDUIT FOR PARTIAL REPLACEMENT PHASE I, SOUTHWEST MIAMI SENIOR HIGH SCHOOL, PROJECT NO. 00363500

This matter involves a pre-litigation settlement of claims by the Contractor, DiPompeo Construction Corp. "Contractor," arising out of a hard-bid contract for the construction of Partial Replacement Phase I, Southwest Miami Senior High School, Project 00363500 ("Project").

REVIS

BACKGROUND

After the Contractor commenced work on the Project, a dispute arose related to the sizing of the main electrical service wiring and conduits to be constructed for the Project, due to an alleged error in the Construction Drawings prepared by Wolfberg-Alvarez & Partners, the Project Architect/Engineer of Record (A/E). Based on a clarification subsequently issued by the A/E, the Contractor asserted claims for additional compensation in the amount of approximately \$312,000 and an extension of the contract time for the alleged additional work. In reliance on the A/E's position that the Contractor's claims were without merit, Administration directed the Contractor to proceed with the alleged additional work pursuant to the general conditions of the Contract, which provided that the Contractor could only pursue its claims through formal legal action. Thereafter, the Contractor and Administration, with assistance from the A/E, conducted settlement discussions and meetings in an effort to resolve the Contractor's claims prior to any formal litigation being filed.

REVIS

PROPOSED SETTLEMENT

On May 10, 2012, a tentative agreement was reached with the Contractor to fully resolve the Contractor's disputed claims relating to the appropriate sizing of the main electrical service wiring and conduits. The Settlement Agreement states that the District shall pay the Contractor the total amount of \$120,542.42 within ten (10) business days and extend the date required for substantial completion of Phase I of the Project from April 30, 2012, to May 31, 2012, with no extension of the August 13, 2012, substantial completion date for the Project. In addition, the Contractor agrees to waive any and all

REVIS

REVIS

G-1

claims for additional extensions of time and any and all claims for additional time-related compensation for all matters, known or unknown, through May 9, 2012. District staff will pursue recovery of these additional costs from the A/E and its insurer to the extent appropriate and allowable under the terms and conditions of the A/E's agreement.

The proposed Settlement Agreement is recommended as being in the best interest of the Board, and District staff is in agreement with the proposed Settlement. In addition, all facilities are expected to be available for use by the beginning of the 2012-2013 opening of schools. A copy of the proposed Settlement Agreement executed by the Contractor and Administration will be provided to the Board members under separate cover prior to the June 13, 2012, Board Meeting.

RECOMMENDED:

That The School Board of Miami-Dade County, Florida (i) approve the proposed pre-litigation Settlement Agreement between DiPompeo Construction Corp. and the Board as specifically identified, (ii) authorize the Superintendent to make payment in the amount of \$120,542.42 and as more fully described in the Settlement Agreement, and (iii) approve the Settlement Agreement and Release for the Partial Replacement Phase I, Southwest Miami Senior High School, Project No. 00363500.

REVISED