

Business Operations
Ofelia San Pedro, Deputy Superintendent

**SUBJECT: APPROVAL OF GUARANTEED MAXIMUM PRICE (GMP)
 PIRTLE CONSTRUCTION COMPANY
 PROJECT NO. 00139500
 MODULAR CLASSROOM ADDITION (14-PACK)
 PINE VILLA ELEMENTARY SCHOOL
 21799 SW 117 COURT, GOULDS, FLORIDA**

COMMITTEE: FACILITIES MANAGEMENT

At its meeting of July 14, 2004, the Board commissioned Pirtle Construction Company as CM-at-Risk for "one, two or more story prototype additions". This contract provides for construction services to the Board and a Guaranteed Maximum Price (GMP) for construction.

The GMP for Modular Classroom Addition, by the Construction Manager, Pirtle Construction Company is \$2,905,449 (contingency included \$138,354). The Project Architect's estimate is \$2,974,566 and the independent cost estimate is \$3,050,926. This GMP covers all required work and includes subcontracts, materials, contingency, general conditions, bond, and overhead and profit.

Fund Source

Fund 0301 - Impact Fees-East
Program 1203 - Portable Improvements
Location 4461 - Pine Villa Elementary

Description

This project is for a new 14-pack modular building consisting of 13 classrooms and one module for male and female group bathrooms, existing facility fire alarm replacement, P/A expansion, parking lot expansion, fire lane and extensive electrical service upgrade and remodeling.

This project is scheduled for substantial completion within 195 calendar days from the Notice to Proceed.

The Project Architect, Wolfberg Alvarez & Partners and staff recommended approval of the GMP.

The Principal/Owner of Pirtle Construction Company is Mr. Michael Geary. This company is located at 4740 Davie Road, Davie, Florida 33314.

M/WBE Eligibility
None

RECOMMENDED: That The School Board of Miami-Dade County, Florida, approve the GMP for Pirtle Construction Company, Project No. 00139500, Modular Classroom Addition (14-Pack), Pine Villa Elementary School, in the total amount of \$2,905,449 which includes building cost, site cost and a contingency in the amount of \$138,354.

JA/nc