

Rudolph F. Crew, Ed. D., Superintendent of Schools

**SUBJECT: UPDATE OF PROPOSAL PLAN OF ACTION TO DELIVER A  
MINIMUM OF 15,000 STUDENT STATIONS FOR THE 2005  
SCHOOL OPENING**

**COMMITTEE: FACILITIES AND CONSTRUCTION REFORM**

At the October 2004 Board Meeting (Item A-3), a plan was presented to increase the total number of student stations to be delivered from 5,825 to a minimum of 15,000 for the 2005 school opening. Listed on Exhibit 1 are all projects, with their current status, and their student station capacity projected to be completed prior to the start of school. In total, 18,170 student stations will be provided at 66 school campuses. Of these, 12,667 student stations will be delivered by the construction of prototypical modular classroom buildings at 46 school sites, 28 of which were first identified and funded at the October 2004 Board Meeting. The balance of 5,503 student stations is being delivered by various other capital projects including previously identified modulares which were funded prior to October 2004.

The October 2004 Board Item A-3 authorized the Superintendent to make adjustments to the proposed list of modular classrooms school sites, with the proviso that the Board is informed. To that end, this month an additional site has been identified for Lawton Chiles Middle, having a capacity of 286 student stations. This school site is a substitute for William Lehman Elementary which is now planned for completion in the fall of 2005.

**RECOMMENDED:** That The School Board of Miami-Dade County, Florida, direct the Superintendent to:

1. receive the updated proposed plan of action to deliver 15,000 student stations for the 2005 school opening; and
2. approve the adjustment of Board Item A-3, October 20, 2004 to add Lawton Chiles Middle School to the list of school sites to receive a prototypical modular classroom building.

VA:mpc

## 2005 School Openings

REG	FACILITY	STATUS	STUDENT STATIONS
I	American Senior	Closeout	180
I	American Senior	Construction 60%	275
I	Barbara Goleman Senior	Construction 10%	275
I	Carol City Middle	Construction 85%	242
I	Charles Wyche Elementary	Construction 5%	286
I	Flamingo Elementary	Construction 5%	286
I	Good, Joella Elementary	Construction 5%	242
I	Henry Filer Middle	Construction 5%	242
I	Hialeah-Miami Lakes Sr.	Construction 5%	275
I	Lawton Chiles Middle	Award (Feb '05)	286
I	Mae Walters Elementary (art & music)	Closeout	25
I	Mae Walters Elementary (media)	Closeout	30
I	Meadowlane Elementary	Construction 15%	242
I	North Dade Middle	Construction 85%	242
I	North Twin Lakes Elementary	Construction 60%	130
I	PLC D1 @ Brentwood Elementary	Construction 65%	280
I	SS "TT" @ Bob Graham Ed Ctr	Construction 50%	483
II	Crestview Elementary	Construction 20%	286
II	Hubert Sibley Elementary	Construction 10%	286
II	Natural Bridge Elementary	Construction 90%	242
II	Norland Middle	Construction 5%	242
II	North Miami Beach Sr.	Construction 5%	600
II	Thomas Jefferson Middle	Closeout	154
II	Treasure Island Elementary	Construction 75%	242
III	Coral Park Elementary	Construction 60%	242
III	Miami Central Senior	Closeout	25
III	Miami Springs Middle	Construction 85%	242
III	Poinciana Park Elementary	Construction 80%	76
III	Seminole Elementary	Construction 10%	242
III	Sweetwater Elementary	Construction 5%	286
IV	Citrus Grove Middle	Closeout	20
IV	Coral Gables Senior	Construction 95%	830
IV	PLC "H1" @ Auburndale	Construction 75%	280

REG	FACILITY	STATUS	STUDENT STATIONS
IV	SS "FF" @ Key Biscayne	Construction 85%	743
IV	SS "XX" @ Coral Way Elementary	Construction 60%	483
V	Bowman Foster Ashe Elementary	Construction 5%	286
V	Coral Reef Elementary	Award (Feb '05)	242
V	David Fairchild Elementary	Award (Feb '05)	286
V	Kendale Elementary	Award (Feb '05)	242
V	Kenwood K-8 Center	Award (Feb '05)	286
V	McMillan Middle	Construction 90%	600
V	Miami Palmetto Senior	Construction 70%	220
V	Palmetto Middle	Construction 85%	242
V	Snapper Creek Elementary	Construction 60%	198
V	South Miami Senior	Closeout	24
V	Sylvania Heights Elementary	Construction 15%	286
V	Zora Neal Hurston Elementary	Construction 10%	286
VI	Air Base Elementary	Construction 95%	60
VI	Avocado Elementary	Construction 50%	286
VI	Bel-Aire Elementary	Construction 5%	242
VI	Campbell Drive Elementary	Construction 75%	286
VI	Campbell Drive Middle	Construction 5%	286
VI	Caribbean Elementary	Construction 5%	286
VI	Cutler Ridge Elementary	Award (Feb '05)	242
VI	Cutler Ridge Middle	Construction 5%	572
VI	Florida City Elementary	Construction 25%	286
VI	K-8 @ Leisure City Elementary	Construction 30%	242
VI	Kendale Lakes Elementary	Construction 30%	286
VI	Pepper, Claude Elementary	Construction 20%	242
VI	Peskoe, Irving & Beatrice, Elementary	Construction 65%	242
VI	Pine Villa Elementary	Construction 5%	286
VI	PLC "E" - Whigham Elementary Relief	Construction 70%	280
VI	Redland Elementary	Award (Feb '05)	242
VI	Redland Middle	Construction 90%	242
VI	Redondo Elementary	Construction 30%	242
VI	State School "Z1" @ Miami Heights Elementary	Closeout	580
	<b>TOTAL</b>		<b>18,170</b>