

Office of Superintendent of Schools
Board Meeting of March 17, 1999

February 24, 1999

Facilities Planning and Construction
Paul J. Phillips, Chief Facilities Officer

SUBJECT: CHANGE ORDER NO. 4
PROJECT NO. A-0538
ADDITIONS, RENOVATIONS AND REMODELING
ROCKWAY ELEMENTARY SCHOOL
2790 SW 93 Court, Miami, Florida

This request for change in the construction contract includes two items for the School Board's confirmation. Attachment A presents a description of the items, the cause for each change, the effect upon the contract, and the action recommended to the Board. In order to prevent delay in the completion of the project, Staff authorized the Contractor to proceed with Items 1 and 2. These items are presented to the Board for confirmation as required by State Statute.

These changes will increase the contract price by \$14,518. These items have been recommended by the Project Architect and were confirmed by the Technical Review Committee, subsequent to completion, on December 10, 1998. They were found to be necessary, fair, and equitable.

The Project Architect will not receive additional fees for the item that resulted from an omission in the design phase of the project. This factor will become part of the evaluation of this firm for consideration of future work with this school system.

RECOMMENDED: That The School Board of Miami-Dade County, Florida, confirm Change Order No. 4 on Project No. A-0538, Additions, Renovations and Remodeling, Rockway Elementary School, for an extra of \$14,518.

AR:ayb

J-18

ROCKWAY ELEMENTARY
 SUMMARY OF CHANGE ORDER NO. 4
 Project No. A-0538 Additions, Renovations and Remodeling

ITEM	ACTION REQ	ORIG.	STAFF AUTH.	ARG APPVD.	DESCRIPTION	TYPE	CAUSE	DOLLARS		DAYS	
								REQ.	AUTH. REC.	REQ.	AUTH. REC.
1	C	U	10/20/98	12/01/98		OM	CEO	13,011.89	11,998.00	0	0
Contractor provided labor, material and equipment to furnish and install a 6'-0" high chain link fence around the remodeled parking lot.											
2	C	C	10/20/98	12/01/98		UN	UC	2,520.16	2,520.00	2	0
Contractor provided labor, material and equipment to relocate existing security system junction boxes that were located above the ceilings and conflicted with new HVAC ductwork.											
								SUB-TOTAL	14,518.00		0
								CHANGE ORDER TOTAL:	14,518.00		0

SUMMARY OF CHANGE ORDER NO.: 4

Facility: ROCKWAY ELEMENTARY
 Project No.: A-0538
 Description: Additions, Renovations and Remodeling
 ARCHITECT: H. Carlton Decker & Assoc. Inc. (Prev. Arch. D.N.N.)
 CONTRACTOR: RCC Construction Group, Inc. PRIME: Alicia Marti Rodriguez

CONTRACT STATUS

ORIGINAL CONTRACT PRICE.....	\$	1,326,300.00
PREVIOUS EXTRAS.....	\$	251,851.00
PREVIOUS CREDITS.....	\$	0.00
PREVIOUSLY APPROVED NET CHANGE.....	\$	251,851.00
PREVIOUSLY APPROVED CONTRACT PRICE.....	\$	1,578,151.00
THIS CHANGE.....	\$	14,518.00
TOTAL NET CHANGE.....	\$	266,369.00
ADJUSTED CONTRACT PRICE AFTER THIS CHANGE.....	\$	1,592,669.00
CONTRACT AWARD DATE.....		April 15, 1998
ORIGINAL CONTRACT COMPLETION DATE.....		April 15, 1999
PREVIOUS TIME EXTENSION.....		88
PREVIOUS ADJUSTED COMPLETION DATE.....		July 12, 1999
TIME EXTENSION THIS CHANGE		0
ADJUSTED COMPLETION DATE AFTER THIS CHANGE.....		July 12, 1999
PROJECTED COMPLETION DATE.....		July 12, 1999
ACCEPTANCE DATE.....		N/A

CHANGE CAUSE SUMMARY:
 (Totals Including This Change Order)

TYPE	AMOUNT	%	DAYS
ERRORS.....	\$ 0.00	0.00	0
OMISSIONS.....	\$ 31,749.00	2.39	8
OWNER REQUESTS...	\$ 220,689.00	16.64	75
UNFORSEEN.....	\$ 13,931.00	1.05	5
OTHER.....	\$ 0.00	0.00	0
SCOPE CHANGE.....	\$ 0.00	0.00	0
HURRICANE.....	\$ 0.00	0.00	0
	=====	=====	=====
Totals	\$ 266,369.00	20.08	88

LEGEND

ORIGIN:

TYPE:

- | | | |
|------------------------------|---------------------------------------|-------------------------------------|
| A-- A/E | ER-- PA/E Error | CD-- Contractor Default |
| E-- Educational Fac. Plan. | HC-- Hurricane Andrew | CE-- Contractor Error |
| P-- Project Manager | OM-- PA/E Omission | CR-- Contractor Request |
| D-- DCPS Specialists/Depts. | OT-- Other | FE-- Fastrack/Coord. Error |
| C-- Contractor | OW-- Owner Request | FO-- Fastrack/Coord. Omission |
| S-- State DOE | SC-- Scope Change | ID-- Inspection Delay |
| M-- Maintenance Dept. | UN-- Unforeseen | MD-- Manufacturer's Delay |
| U-- User (Principal/Admin.) | CAUSE: | OD-- Owner Delay |
| I-- UBCI | AE-- Architectural Error | OO-- Owner Omission |
| AM-- Asbestos Mgmt. | AO-- Architectural Omission | OR-- Owner Request |
| DS-- Design Services (Group) | EEE-- Electrical Engineering Error | RA-- Reinstate Alternate |
| | EEO-- Electrical Engineering Omission | RD-- Rain Delay |
| | MEE-- Mechanical Engineering Error | SC-- Scope Change |
| | MEO-- Mechanical Engineering Omission | SR-- State Requirement/Local/City |
| | SEE-- Structural Engineering Error | UC-- Unforeseen Conditions |
| | SEO-- Structural Engineering Omission | UD-- Utility Co. Delay |
| | CEE-- Civil Engineering Error | UP-- Unit Price |
| | CEO-- Civil Engineering Omission | CL-- Clerical Error |
| | DBR-- Design-builder Request | UR-- Utility Requirement |
| | | CMD-- Construction Manager Omission |

ACTION

- A-- Approve
 C-- Confirm Staff/TRC Authorize
 C/A-- Confirm/Approve Authorize