

Office of School Facilities
Rose Diamond, Chief Facilities Officer

**SUBJECT: FINAL CHANGE ORDER
(CHANGE ORDER NO. 1)
PROJECT NO. A0809A
ROOF REPLACEMENT
EMERSON ELEMENTARY SCHOOL
8001 SW 36 STREET, MIAMI, FLORIDA**

COMMITTEE: FACILITIES AND CONSTRUCTION REFORM

This request for change in the construction contract includes five items for the School Board's confirmation and consideration. Attachment A presents a description of the items, the cause for each change, the effect upon the contract, and the action recommended to the Board. In order to prevent delay in the completion of the project, staff authorized the Contractor to proceed with item 1. These items are presented to the Board for confirmation and consideration as required by State Statute.

Change Items Synopsis: These changes are primarily credits for changes in specified gutters and downspouts, and an FPL insulation rebate; and include a time extension due to hurricanes.

This change will decrease the contract price by \$40,030 and extend the contract completion date by 180 days. These items have been recommended by the Project Architect and were confirmed/approved by the Technical Review Committee, subsequent to completion, on June 21, 2005. They were found to be necessary, fair, and equitable.

RECOMMENDED: That The School Board of Miami-Dade County, Florida, confirm Final Change Order, (Change Order No. 1) on Project No. A0809A, Roof Replacement, Emerson Elementary School for a credit of \$40,030 and approve a time extension of 180 days.

JS:ayb

FINAL CHANGE ORDER

ATTACHMENT A

1641 Emerson Elementary School

SUMMARY OF CHANGE ORDER NO.: 1

Project No.: A0809A Roof Replacement

ITEM	ACTION REQ	ORIG.	STAFF AUTH.	ARG APPVD.	TYPE	CAUSE	DOLLARS		DAYS		
							REQ.	AUTH. REC.	REQ.	AUTH. REC.	
1	C	C	04/20/2005	06/14/2005	SC	SC	15,011.00	15,011.00	0	0	
<p>Contractor provided labor, material and equipment to furnish and install additional gutters and downspouts at buildings #G1 and #G2.</p>											
2	C	P	04/20/2005	06/14/2005	OW	OR	(41,916.00)	(41,916.00)	0	0	
<p>Credit for deletion of gutters and downspouts at various locations.</p>											
3	C	P	04/20/2005	06/14/2005	OW	OR	(13,125.00)	(13,125.00)	0	0	
<p>Credit for FPL insulation rebate program.</p>											
4	A	C		06/14/2005	OT	CR	0.00	0.00	53	53	
<p>This is to extend the contract completion date due to additional gutters and downspouts at buildings #G1 & #G2.</p>											
5	A	C		06/14/2005	HC	UC	0.00	0.00	127	127	
<p>This is to extend the contract completion date due to demobilization and preparation for multiple hurricanes.</p>											
CHANGE ORDER TOTAL:								-40,030.00		180	

FINAL CHANGE ORDER

SUMMARY OF CHANGE ORDER NO.: 1

Facility: 1641 Emerson Elementary School
 Project No.: A0809A
 Description: ROOF REPLACEMENT
 Architect: ARCHITEKNICS, INC.
 EFCO: WOLFBERG ALVAREZ & ASSOCIATES
 Contractor: MURTON ROOFING CORP.

PRIME: JAMES C. MURTON

CONTRACT STATUS

ORIGINAL CONTRACT PRICE.....\$	690,000.00
PREVIOUS EXTRAS.....\$	0.00
PREVIOUS CREDITS.....\$	0.00
PREVIOUS APPROVED NET CHANGE.....\$	0.00
PREVIOUS APPROVED CONTRACT PRICE.....\$	690,000.00
THIS CHANGE.....\$	-40,030.00
TOTAL NET CHANGE.....\$	-40,030.00
ADJUSTED CONTRACT PRICE AFTER THIS CHANGE.....\$	649,970.00
CONTRACT AWARD DATE.....	May 14, 2003
ORIGINAL CONTRACT COMPLETION DATE.....	April 09, 2004
PREVIOUS TIME EXTENSION.....	0
PREVIOUS ADJUSTED COMPLETION DATE.....	April 09, 2004
TIME EXTENSION THIS CHANGE.....	180
ADJUSTED COMPLETION DATE AFTER THIS CHANGE.....	October 06, 2004
PROJECTED COMPLETION DATE.....	N/A
SUBSTANTIAL COMPLETION DATE.....	October 06, 2004

CHANGE CAUSE SUMMARY:

(Totals Including This Change Order. Errors + 15% Omissions threshold = 1-1/2%)

TYPE	AMOUNT	%	DAYS
ERRORS.....\$	0.00	0.00	0
OMISSIONS.....\$	0.00	0.00	0
OWNER REQUESTS...\$	-55,041.00	-7.98	0
UNFORESEEN.....\$	0.00	0.00	0
OTHER.....\$	0.00	0.00	53
SCOPE CHANGE.....\$	15,011.00	2.18	0
HURRICANE.....\$	0.00	0.00	127
Totals\$	-40,030.00	-5.80	180

LEGEND:

ORIGIN:

- A-- A/E
- E-- Educational Fac. Plan.
- P-- Project Manager
- D-- DCPS Specialists/Depts.
- C-- Contractor
- S-- State DOE
- M-- Maintenance Dept.
- U-- User (Principal/Admin.)
- I-- UBCI
- AM--Asbestos Mgmt.
- DS--Design Services (Group)
- CM--Construction Manager

ACTION:

- A-- Approve
- C-- Confirm Staff/TRC Authorize
- C/A--Confirm/Approce Authorize

TYPE:

- ER--PA/E Error
- HC--Hurricane
- OM--P/A Omission
- OT--Other
- OW--Owner Request
- SC--Scope Change
- UN--Unforseen

CAUSE:

- AE --Architectural Error
- AO --Architectural Omission
- EEE--Electrical Engineering Error
- EEO--Electrical Engineering Omission
- MEE--Mechanical Engineering Error
- MEO--Mechanical Engineering Omission
- SEE--Structural Engineering Error
- SEO--Structural Engineering Omission
- CEE--Civil Engineering Error
- CEO--Civil Engineering Omission
- DBR--Design-Builder Request
- DBE--Design-Builder Error

- DBO--Design-Builder Omission
- DBD--Design-Builder Default
- CD-- Contractor Default
- CE-- Contractor Error
- CR-- Contractor Request
- FE-- Fastrack/Coord. Error
- FO-- Fastrack/Coord. Omission
- ID-- Inspection Delay
- MD-- Manufacturer's Delay
- OO-- Owner Omission
- OD-- Owner Delay
- OR-- Owner Request
- RA-- Reinstate Alternate
- SC-- Scope Change
- SR-- State Requirement/Local/City
- RD-- Rain Delay
- UC-- Unforseen Conditions
- UD-- Utility Co. Delay
- CL-- Clerical Error
- UP-- Unit Price
- UR-- Utility Requirement
- CMO--Construction Manager Omission
- CME--Construction Manager Error
- CC-- Criteria Change