

Office of Superintendent of Schools
Board Meeting of July 12, 2006

June 28, 2006

Office of School Facilities
Rose Diamond, Chief Facilities Officer

**SUBJECT: FINAL CHANGE ORDER
 CHANGE ORDER NO. 1
 PROJECT NO. A0825W0671CM
 MODULAR CLASSROOM ADDITION
 CALUSA ELEMENTARY SCHOOL
 9580 WEST CALUSA CLUB DRIVE, MIAMI, FLORIDA**

COMMITTEE: FACILITIES AND CONSTRUCTION REFORM

This request for change in the construction contract includes three items for the School Board's confirmation and consideration. Attachment A presents a description of the items, the cause for the change, the effect upon the contract, and the action recommended to the Board. These items are presented to the Board for confirmation and consideration as required by State Statute.

Change Item Synopsis: Credit for the unused contingency amount, and time extensions for site variances and voltage drops.

These changes will decrease the contract price by \$46,538 and to extend the contract completion date by 43 days. These items have been recommended by the Project Architect and was confirmed/approved by the Technical Review Committee on June 20, 2006. It was found to be necessary, fair, and equitable.

RECOMMENDED: That The School Board of Miami-Dade County, Florida, confirm Final Change Order, Change Order No. 1 on Project No. A0825W0671CM, Modular Classroom Addition, Calusa Elementary School for a credit of \$46,538 and approve a time extension of 43 days.

MC:ayb

FINAL CHANGE ORDER

ATTACHMENT A

0671 Calusa Elementary School

SUMMARY OF CHANGE ORDER NO.: 1

Project No.: A0825W0671CM MODULAR CLASSROOM ADDITION

ITEM	ACTION REQ	ORIG.	STAFF AUTH.	ARG APPVD.	TYPE	CAUSE	DOLLARS		DAYS	
							REQ.	AUTH. REC.	REQ.	AUTH. REC.
1	C	P	06/01/2006	06/06/2006	OW	OR	(46,538.00)	(46,538.00)	0	0
Credit for the unused contingency amount.										
2	A	C		06/06/2006	OT	SR	0.00	0.00	30	30
This is to extend the contract completion date due to delays for site setbacks and right-of-way variances.										
3	A	C		06/06/2006	UN	UC	0.00	0.00	13	13
This is to extend the contract completion date due to delays caused by unforeseen electrical feeder voltage drops. This was caused by longer-than-anticipated feeder runs due to conflicts with existing underground site utilities not shown on the record drawings.										
							CHANGE ORDER TOTAL:	-46,538.00		43

FINAL CHANGE ORDER

SUMMARY OF CHANGE ORDER NO.: 1

Facility: 0671 Calusa Elementary School
 Project No.: A0825W0671CM
 Description: MODULAR CLASSROOM ADDITION
 Architect: WOLFBURG/ALVAREZ & ASSOCIATES
 EFCO: RONALD E FRAZIER & ASSOC, PA
 Contractor: JAMES B. PIRTLE CONSTRUCTION CO. PRIME: JAMES B. PIRTLE

CONTRACT STATUS

ORIGINAL CONTRACT PRICE.....	\$	977,304.00
PREVIOUS EXTRAS.....	\$	0.00
PREVIOUS CREDITS.....	\$	0.00
PREVIOUS APPROVED NET CHANGE.....	\$	0.00
PREVIOUS APPROVED CONTRACT PRICE.....	\$	977,304.00
THIS CHANGE.....	\$	-46,538.00
TOTAL NET CHANGE.....	\$	-46,538.00
ADJUSTED CONTRACT PRICE AFTER THIS CHANGE.....	\$	930,766.00
CONTRACT AWARD DATE.....		November 19, 2003
ORIGINAL CONTRACT COMPLETION DATE.....		June 10, 2004
PREVIOUS TIME EXTENSION.....		0
PREVIOUS ADJUSTED COMPLETION DATE.....		June 10, 2004
TIME EXTENSION THIS CHANGE.....		43
ADJUSTED COMPLETION DATE AFTER THIS CHANGE.....		July 23, 2004
PROJECTED COMPLETION DATE.....		N/A
SUBSTANTIAL COMPLETION DATE.....		July 23, 2004

CHANGE CAUSE SUMMARY:

(Totals Including This Change Order. Errors + 15% Omissions threshold = 1-1/2%)

TYPE	AMOUNT	%	DAYS
ERRORS.....	\$ 0.00	0.00	0
OMISSIONS.....	\$ 0.00	0.00	0
OWNER REQUESTS...\$	-46,538.00	-4.76	0
UNFORESEEN.....\$	0.00	0.00	13
OTHER.....\$	0.00	0.00	30
SCOPE CHANGE.....\$	0.00	0.00	0
HURRICANE.....\$	0.00	0.00	0
Totals	\$ -46,538.00	-4.76	43

LEGEND:

ORIGIN:

A-- A/E
 E-- Educational Fac. Plan.
 P-- Project Manager
 D-- DCPS Specialists/Depts.
 C-- Contractor
 S-- State DOE
 M-- Maintenance Dept.
 U-- User (Principal/Admin.)
 I-- UBCI
 AM--Asbestos Mgmt.
 DS--Design Services (Group)
 CM--Construction Manager

ACTION:

A-- Approve
 C-- Confirm Staff/TRC Authorize
 C/A--Confirm/Approce Authorize

TYPE:

ER--PA/E Error
 HC--Hurricane
 OM--P/A Omission
 OT--Other
 OW--Owner Request
 SC--Scope Change
 UN--Unforseen

CAUSE:

AE --Architectural Error
 AO --Architectural Omission
 EEE--Electrical Engineering Error
 EEO--Electrical Engineering Omission
 MEE--Mechanical Engineering Error
 MEO--Mechanical Engineering Omission
 SEE--Structural Engineering Error
 SEO--Structural Engineering Omission
 CEE--Civil Engineering Error
 CEO--Civil Engineering Omission
 DBR--Design-Builder Request
 DBE--Design-Builder Error

DBO--Design-Builder Omission
 DBD--Design-Builder Default
 CD-- Contractor Default
 CE-- Contractor Error
 CR-- Contractor Request
 FE-- Fastrack/Coord. Error
 FO-- Fastrack/Coord. Omission
 ID-- Inspection Delay
 MD-- Manufacturer's Delay
 OO-- Owner Omission
 OD-- Owner Delay
 OR-- Owner Request
 RA-- Reinstate Alternate
 SC-- Scope Change
 SR-- State Requirement/Local/City
 RD-- Rain Delay
 UC-- Unforseen Conditions
 UD-- Utility Co. Delay
 CL-- Clerical Error
 UP-- Unit Price
 UR-- Utility Requirement
 CMO--Construction Manager Omission
 CME--Construction Manager Error
 CC-- Criteria Change