

Office of School Facilities
Jaime G. Torrens, Chief Facilities Officer

**SUBJECT: CHANGE ORDER NO. 1
 PROJECT NO. A0823
 NEW ELEMENTARY SCHOOL PROTOTYPE
 WEST HIALEAH GARDENS ELEMENTARY SCHOOL - S/S "V1"
 NW 92 AVENUE / NW 119 STREET, MIAMI, FLORIDA**

COMMITTEE: FACILITIES AND CONSTRUCTION REFORM

**LINK TO
STRATEGIC PLAN: IMPROVE CONSTRUCTION SERVICES**

This request for change in the construction contract includes one item for the School Board's consideration. Attachment A presents a description of the item, the cause for the change, the effect upon the contract, and the action recommended to the Board. This item is presented to the Board for consideration as required by State Statute.

Change Item Synopsis: This change is to extend the contract completion time due to construction site unavailability.

This change will extend the contract completion date by 29 days. This item has been recommended by the Project Architect and was approved by the Technical Review Committee on November 26, 2007. It was found to be necessary, fair, and equitable.

RECOMMENDED: That The School Board of Miami-Dade County, Florida, approve Change Order No. 1 on Project No. A0823, New Elementary School Prototype, West Hialeah Gardens Elementary School - S/S "V1" for a time extension of 29 days.

ATTACHMENT A

2371 West Hialeah Gardens Elementary School - S/S
 SUMMARY OF CHANGE ORDER NO.: 1
 Project No.: A0823 New Elementary School Prototype

ITEM	ACTION REQ	ORIG.	STAFF AUTH.	ARG APPVD.	TYPE	CAUSE	DOLLARS		DAYS	
							REQ.	AUTH. REC.	REQ.	AUTH. REC.
1	A	CM		11/14/2007	OT	CR	0.00	0.00	29	29

This is to extend the contract completion time due to construction site unavailability (14 days) caused by extended site demucking and preparation by others, and due to Miami-Dade County Public Works permitting process (15 days) for storm drainage catch basins design changes.

CHANGE ORDER TOTAL: 0.00 29

SUMMARY OF CHANGE ORDER NO.: 1

Facility: 2371 West Hialeah Gardens Elementary School - S/S
 Project No.: A0823
 Description: NEW ELEMENTARY SCHOOL PROTOTYPE
 Architect: M. C. HARRY & ASSOCIATES
 EFCO: RONALD E FRAZIER & ASSOC, PA
 Contractor: SUFFOLK CONSTRUCTION COMPANY PRIME: MR. REX B. KIRBY

CONTRACT STATUS

ORIGINAL CONTRACT PRICE.....	\$	24,623,050.00
PREVIOUS EXTRAS.....	\$	0.00
PREVIOUS CREDITS.....	\$	0.00
PREVIOUS APPROVED NET CHANGE.....	\$	0.00
PREVIOUS APPROVED CONTRACT PRICE.....	\$	24,623,050.00
THIS CHANGE.....	\$	0.00
TOTAL NET CHANGE.....	\$	0.00
ADJUSTED CONTRACT PRICE AFTER THIS CHANGE.....	\$	24,623,050.00
CONTRACT AWARD DATE.....		April 18, 2006
ORIGINAL CONTRACT COMPLETION DATE.....		October 28, 2007
PREVIOUS TIME EXTENSION.....		0
PREVIOUS ADJUSTED COMPLETION DATE.....		October 28, 2007
TIME EXTENSION THIS CHANGE.....		29
ADJUSTED COMPLETION DATE AFTER THIS CHANGE.....		November 26, 2007
PROJECTED COMPLETION DATE.....		December 20, 2007
SUBSTANTIAL COMPLETION DATE.....		N/A

CHANGE CAUSE SUMMARY:

(Totals Including This Change Order.

TYPE	AMOUNT	%	DAYS
ERRORS.....	\$ 0.00	0.00	0
OMISSIONS.....	\$ 0.00	0.00	0
OWNER REQUESTS...	\$ 0.00	0.00	0
UNFORESEEN.....	\$ 0.00	0.00	0
OTHER.....	\$ 0.00	0.00	29
SCOPE CHANGE.....	\$ 0.00	0.00	0
HURRICANE.....	\$ 0.00	0.00	0
Totals	\$ 0.00	0.00	29

LEGEND:

ORIGIN:

- A-- A/E
- E-- Educational Fac. Plan.
- P-- Project Manager
- D-- DCPS Specialists/Depts.
- C-- Contractor
- S-- State DOE
- M-- Maintenance Dept.
- U-- User (Principal/Admin.)
- I-- UBCI
- AM--Asbestos Mgmt.
- DS--Design Services (Group)
- CM--Construction Manager

ACTION:

- A-- Approve
- C-- Confirm Staff/TRC Authorize
- C/A--Confirm/Approce Authorize

TYPE:

- ER--PA/E Error
- HC--Hurricane
- OM--P/A Omission
- OT--Other
- OW--Owner Request
- SC--Scope Change
- UN--Unforseen

CAUSE:

- AE --Architectural Error
- AO --Architectural Omission
- EEE--Electrical Engineering Error
- EEO--Electrical Engineering Omission
- MEE--Mechanical Engineering Error
- MEO--Mechanical Engineering Omission
- SEE--Structural Engineering Error
- SEO--Structural Engineering Omission
- CEE--Civil Engineering Error
- CEO--Civil Engineering Omission
- DBR--Design-Builder Request
- DBE--Design-Builder Error

- DBO--Design-Builder Omission
- DBD--Design-Builder Default
- CD-- Contractor Default
- CE-- Contractor Error
- CR-- Contractor Request
- FE-- Fastrack/Coord. Error
- FO-- Fastrack/Coord. Omission
- ID-- Inspection Delay
- MD-- Manufacturer's Delay
- OO-- Owner Omission
- OD-- Owner Delay
- OR-- Owner Request
- RA-- Reinstate Alternate
- SC-- Scope Change
- SR-- State Requirement/Local/City
- RD-- Rain Delay
- UC-- Unforseen Conditions
- UD-- Utility Co. Delay
- CL-- Clerical Error
- UP-- Unit Price
- UR-- Utility Requirement
- CMO--Construction Manager Omission
- CME--Construction Manager Error
- CC-- Criteria Change